



BSES Limited

Supply Division

Post Bag 6808
Electricity House
Santacruz (East)
Mumbai - 400 055
Phone: 6100505
Fax : (022)-6112858 / 6170994
Gram : SUBELEC

DATE : 24/05/99

COMPLETION CERTIFICATE

Name of Work : Construction of Corporate Office building at Santacruz (E) for BSES Ltd.

Name of Contractor : M/S. NATIONAL BUILDERS.

Type of Work : Building with Basement + Stilt + 6 floors

RCC Frame structure : One floor area = 894 Smt.

Total Building area except stilt and basement. : 894 Smt x 6 floors = 5365 Smt.

Contract Order No. : E/7899/EC/C-75/ANK 95 dated 11/03/1996

Value of Contract : Rs.3,63,92,700/-

Value of final completed work (including price variation) : Rs.5,82,57,530/-

Time Limit : 18 Months.

Date of Starting of Work : 26/10/1995


Schedule date of Completion : 25/04/1997

Actual date of Completion : 15/04/1999

Name of the Architects : M/S. D.V.JOSHI & COMPANY, MUMBAI.

M/s. National Builders have completed the above work satisfactorily as per specifications and instruction from BSES Ltd. and Architects. Though there is a delay of 24 months, the reasons for the delay is not attributable to the contractor. BSES Ltd. has considered the delay and necessary extension of time limit is being granted.

FOR BSES LTD.


J. E. THAKKAR
Sr. Manager (Tech)
BSES Limited