

# A. J. Nabar & Associates

## ARCHITECTS

100, Karishma, Mahant Road, Extn., Vile Parle (East), Mumbai - 400 057.  
Tel.: 26152545 - Tele-Fax : 022-26162235 - E-mail :avinash.nabar@gmail.com

### Provisional Completion Certificate

Date: November 19, 2011

Nature of Work	:	Construction of Factory Building with office & canteen for Lucy Electric India Pvt. Ltd. at Halol, Dist. Panch Mahal, Gujrat.
Name of Contractor	:	M/s. National Builders Infrastructures Pvt Ltd., 102/B, Sterling Centre, RC Dutt Road, Alkapuri, Vadodara, Gujarat
Purchase Order No. & Date	:	C100000438 dated 06/05/2010
Contract Value	:	Rs. 5,23,72,360/- (Five Crores Twenty Three Lacs Seventy Two Thousand Three Hundred Sixty only) Including Service Tax.
Expected Completion Work Value (approx)	:	Rs. 7,43,00,000/- (Seven Crores Forty Three Lacs ) Includ. Service Tax.
Date of Commencement	:	May 05, 2010
Date of work completion (Except Canteen)	:	July 25, 2011


This is to certify that M/s. National Builders Infrastructures Pvt Ltd. has successfully completed the Civil Work (except the Canteen area which is in progress) against the above Work Order for Construction of Factory Building for Lucy Electric India Pvt. Ltd. at Halol, Dist. Panch Mahal, Gujrat.

The project executed by M/s. National Builders Infrastructures Pvt Ltd. who are well established contractors with highly professional staff and Manpower with excellent QA / QC and Safety practices.

The job has been completed satisfactorily (except the Canteen area which is in progress) and M/s. National Builder Infrastructures Pvt Ltd. cannot be relieved from the primary responsibilities of the systems as far as the performance of the work it has done.

This Provisional Certificate is being issued on request of M/s. National Builders Infrastructures Pvt Ltd. and cannot be used for any settlement of commercial issues / claims with Lucy Electric India Pvt. Ltd

Avinash Nabar



Architect  
A. J. Nabar & Associates